## STATE UNIVERSITIES AND COLLEGES

## Consolidated Quarterly Report on Government Projects/Programs/Activities For the 1st Quarter of CY 2024

									No. of	Original	Revised	Projec	ct Status	
Agency	Project/Program/Activi ty Name	Contractor	Location	Source of Fund		Original Total Cost	Revised Total Cost	Date Started	Suspensions/ Extensions	Target Completion Date	Target Completion Date	% of Completion	Total Cost Incurred to Date	Remarks
	Design and Build: Construction of Biodiversity Research and Development Center	R.R. Seismundo Construction & Supply	Main Campus	GAA	32,922,000.00	30,297,966.81	32,810,182.81	06/27/2022	4	03/23/2023	11/15/2023	98.27%	26,625,977.27	- Project is beyond contract time. Contractor will be charged with liquidated damages accordingly.
	Design and Build: Upgrading of Campus Radio Station	AN Escalante Construction, Inc.	Main Campus	GAA	10,000,000.00	9,990,312.87		10/25/2023		06/22/2024		40.67%	1,498,546.93	- Proejct is ongoing
State		R.Baudon Construction & Supply Co.	Main Campus	GAA	10,000,000.00	8,377,553.29	9,215,308.61	07/30/2023	2	01/26/2024	03/16/2024	100.00%	7,013,677.30	- Project is completed
	Engineering Laboratory	Healthy Construction	Main Campus	GAA	615,000.00	579,259.00		12/16/2023		01/14/2024		100.00%	516,055.41	- Project is completed.
	Construction of Green House Monitoring Type with NFT Gutter System and Tunnel Green House with Fogger System	NETAPHILS, INC.	Main Campus	External Fund	1,250,000.00	1,221,298.59		10/25/2023		01/22/2024		100.00%		- Proejct is completed
	Student Center Main 1	AN Escalante Construction, Inc.	Main Campus	GAA	5,000,000.00	4,977,565.23		02/28/24		08/25/2024		10.00%	746,634.78	- Project just started.

Prepared by:

JAYPEE L. CANTONES, CE

Head, Project Development Management and Evaluation Office

Date: 03/25/24

Recommending Approval:

RAY JOHN A. SALIMACO, MIT

Director for Planning & Development

Approved:

ROY G. PONCE, Ed.D.

# S TO STORY

## STATE UNIVERSITIES AND COLLEGES

## Consolidated Quarterly Report on Government Projects/Programs/Activities For the 2nd Quarter of CY 2024

	Project/Program/Activi ty Name				I kind of tor that	Original Total Cost	Revised Total Cost		No. of	Original	Revised	Projec	t Status	
Agency		Contractor	Location	Source of Fund				Date Started	Suspensions/ Extensions	Target Completion Date	Target Completion Date	% of Completion	Total Cost Incurred to Date	Remarks
	Biodiversity Research	R.R. Seismundo Construction & Supply	Main Campus	GAA	32,922,000.00	30,297,966.81	32,810,182.81	06/27/2022	4	03/23/2023	11/15/2023	100.00%	30,508,344.97	Project is completed
	Design and Build: Upgrading of Campus Radio Station	AN Escalante Construction, Inc.	Main Campus	GAA	10,000,000.00	9,990,312.87		10/25/2023	1	06/22/2024	09/20/2024	84.08%	7,273,702.11	- Proejct is ongoing
Davao	Rehabilitation of Existing Student Center, Main Campus	AN Escalante Construction, Inc.	Main Campus	GAA	5,000,000.00	4,977,565.23		02/28/24	1	08/25/2024	09/24/2024	12.98%	746,634.78	- Proejct is ongoing
		R.R. Seismundo Construction & Supply	Main Campus	GAA	884,266.77	882,284.32		05/14/24		08/11/2024		57.48%	424,733.04	- Project is ongoing
	Additional Civil Works for The Completion of Institute of Computing and Engineering Building	R.R. Seismundo Construction & Supply	Main Campus	GAA	784,691.38	782,761.92		05/27/24		07/25/2024		97.69%	640,419.46	- Project is ongoing

Prepared by:

JAYPEE L. CANTONES, CE

Head, Project Development Management and Evaluation Office

Date: 06/25/24

Recommending Approval:

RAY JOHN A. SALIMACO, Ph.D

Director for Planning & Development

Approved:

ROY G. PONCE, Ed.D.

SUC President III



# AA HOUS

## STATE UNIVERSITIES AND COLLEGES

## Consolidated Quarterly Report on Government Projects/Programs/Activities For the 3rd Quarter of CY 2024

	Project/Program/Activi ty Name				I WIIIMMAD BAR BRAI	Original Total Cost	Revised Total Cost		No. of Suspensions/ Extensions	Original	Revised	Project Status		
Agency		Contractor	Location	Source of Fund				Date Started		Target Completion Date	Target Completion Date	% of Completion	Total Cost Incurred to Date	Remarks
	Ungrading of Campus	AN Escalante Construction, Inc.	Main Campus	GAA	10,000,000.00	9,990,312.87		10/25/2023	2	06/22/2024	12/18/24	85.55%	7,273,702.11	- Proejct is ongoing - Extension granted due to long processing of purchase and importation permit for equipment as required by the NTC for radio station
	Rehabilitation of Existing Student Center, Main Campus	AN Escalante Construction, Inc.	Main Campus	GAA	5,000,000.00	4,977,565.23		02/28/24	2	08/25/2024	10/23/24	85.11%	746,634.78	- Proejct is ongoing - Extension granted due to variation order
Davao	Culture/Nursery Tank	R.Baudon Construction & Supply Co.	Main Campus	GAA	884,266.77	882,284.32		05/14/24		08/11/2024		100.00%	738,913.12	- Project is completed
Oriental State University	Institute of Computing	R.Baudon Construction & Supply Co.	Main Campus	GAA	784,691.38	782,761.92		05/27/24		07/25/24		100.00%	655,563.10	- Project is completed

#### Annex B

# TO THE STATE OF TH

## STATE UNIVERSITIES AND COLLEGES

## Consolidated Quarterly Report on Government Projects/Programs/Activities For the 3rd Quarter of CY 2024

	Project/Program/Activi ty Name			Source of Fund	Approved Budget for the Contract				No. of	Original	Revised	Projec	t Status	
Agency		Contractor	Location			Original Total Cost	Revised Total Cost	Date Started	Suspensions/ Extensions	Target Completion Date	Target Completion Date	% of Completion	Total Cost Incurred to Date	Remarks
	Faculty Exchange at the	R.Baudon Construction & Supply Co.	Main Campus	STF	500,000.00	499,852.40		07/18/24		09/16/24		100.00%	418,626.38	- Project is completed
	Academic Buildings at	R.Baudon Construction & Supply Co.	San Isidro Campus	STF	2,000,000.00	1,685,518.01		09/09/24		11/08/24		43.31%		- Project is ongoing
	tand other Civil Works for	AN Escalante Construction, Inc.	Main Campus	STF	12,000,000.00	11,979,999.49		08/19/24		02/14/25		29.91%	2,463,177.33	- Project is ongoing.
	Construction of Three- Storey Green Technology Earthquake- Proof Teacher Education Technology, Phase II		Main Campus	GAA	15,000,000.00									- Implemented by DPWH; Project is already bid out; subject for deliberation for award

Prepared by:

JAYPEE L. CANTONES, CE

Head, Project Management Unit Office

Date: 09/24/24

Recommending Approval:

RAY JOHN A. SALIMACO, Ph.D

Director, University Planning & Development

Approved:

ROY G. PONCE, Ed.D

# THE STATE OF THE S

## STATE UNIVERSITIES AND COLLEGES

# Consolidated Quarterly Report on Government Projects/Programs/Activities For the 4th Quarter of CY 2024

					Approved				A1 6	Original	Revised	Project Status		
Agency	Project/Program/Activi ty Name	Contractor	Contractor Location		Approved Budget for the Contract	udget for the Cost		Date Started	No. of Suspensions/ Extensions	Target Completion Date	Target Completion Date	% of Completion	Total Cost Incurred to Date	Remarks
	II Ingrading of Campus	AN Escalante Construction, Inc.	Main Campus	GAA	10,000,000.00	9,990,312.87		10/25/2023	2	06/22/2024	12/18/2024	94.15%	7,965,124.41	- Proejct is ongoing - Extension granted due to long processing of purchase and importation permit for equipment as required by the NTC for radio station
	Rehabilitation of Existing Student Center, Main Campus	AN Escalante Construction, Inc.	Main Campus	GAA	5,000,000.00	4,977,565.28	America Andrea America Milare (1984) Andrea Andrea America (1984) Andrea	02/28/2024	2	08/25/2024	10/24/2024	100.00%	4,168,711.13	- Project is completed
	Laboratories and Faculty	R.Baudon Construction & Supply Co.	Main Campus	STF	490,918.91	489,264.60		10/20/2024		11/18/2024		100.00%	409,759.10	- Project is completed
Davao Oriental State University	Establishment of Laboratories, Classrooms, and Faculty Room for Political Science Program	R.Baudon Construction & Supply Co.	Main Campus	STF	499,081.10	497,926.00	495,689.20	10/20/2024	1	11/18/2024	11/28/2024	100.00%	415,139.71	- Project is completed
-	_	RENCH Builders & Supply	Main Campus	STF	600,000.00	580,721.20		11/10/2024		01/08/2025		100.00%	486,354.01	- Project is completed

## STATE UNIVERSITIES AND COLLEGES

# Consolidated Quarterly Report on Government Projects/Programs/Activities For the 4th Quarter of CY 2024

CONTROL CONTRO	Project/Program/Activi ty Name			Source of Fund	Approved Budget for the Contract		Revised Total Cost		No. of	Original	Revised	Projec	t Status	
Agency		Contractor	Location			Original Total Cost		Date Started	Sugnancione/	Target Completion Date	Target Completion Date	% of Completion	Total Cost Incurred to Date	Remarks
_	Academic Buildings at	R.Baudon Construction & Supply Co.	San Isidro Campus	STF	2,000,000.00	1,685,518.01	1,809,081.42	09/09/2024	1	11/08/2024	11/23/2024	100.00%	1,515,105.69	- Project is completed
	land other Civil Works for	AN Escalante Construction, Inc.	Main Campus	STF	12,000,000.00	11,979,999.49		08/19/2024		02/14/2025		71.82%	7,712,771.63	- Project is ongoing.
	Construction of Three- Storey Green Technology Earthquake- Proof Teacher Education Technology, Phase II		Main Campus	GAA	15,000,000.00	14,698,062.90		10/31/2024		02/27/2025				- Implemented by DPWH XI - Project is ongoing.

Prepared by:

IAYPEE L. CANTONES, CE

Head, Project Management Unit Office

Date: 12/17/24

Recommending Approval:

RAY JOHN A. SALIMACO, PR.D

Director, University Planning & Development

Approved:

ROY G. PONCE, Ed.D.

SUC President III