STATE UNIVERSITIES AND COLLEGES



Consolidated Quarterly Report on Government Projects/Programs/Activities For the 2nd Quarter of CY 2023

Agency	Project/Program/Activi ty Name	Contractor	Location	Coordinates	Source of Fund		Original Total Cost	Revised Total Cost	Date Started	No. of Suspensions/ Extensions	Original Target Completion Date	Revised Target Completion Date	Project Status		
													% of Completion	Total Cost Incurred to Date	Remarks
Oriental State University	Design and Build: Construction of Biodiversity Research and Development Center	R.R. Seismundo Construction & Supply	Main Campus	Latitude: 6°58'6.44"N Longitude: 126°17'23.86" E	GAA	32,922,000.00	30,297,966.81	32,810,182.81	06/27/2022	3	03/23/2023	07/20/2023	83.51%	23,559,527.99	- Project is ongoing - Time Extension is due to unworkable weather condition and unforseen difficulties upon site clearing
	Construction of Three- Storey Green Technology Earthquake- Proof Teacher Education Technology Academic Building (Phase II)	DPWH, District 2	Main Campus	Latitude: 6°55'52.68"N Longitude: 126°15'13.91" E	STF	8,000,000.00	7,953,386.34		12/14/2022		05/12/2023		100.00%		- Project is completed
	Laboratory Building, Main	R. Baudon Construction & Supply Co.	Main Campus	Latitude: 6°55'54.71"N Longitude: 126°15'21.01" E	GAA	5,000,000.00	3,743,257.15		02/12/2023		07/11/2023		73.06%	2,441,643.77	- Project is on- going
		DAIJOUBU CONSTRUCTION	Cateel Extension Campus	Latitude: 7°48'32.36"N Longitude: 126°25'2.73"E	STF	600,000.00	589,499.39		02/07/2023	1	03/23/2023	04/12/2023	100.00%	552,655.68	- Project is completed - Extension was issued due to unworkable weather condition
	Marke for 5 Storoy	AN Escalante Construction, Inc.	Main Campus	Latitude: 6°55'54.07"N Longitude: 126°15'12.40" E	STF	5,500,000.00	4,215,947.70		02/14/2023		07/13/2023		84.29%	2,300,476.34	- Project is on- going

STATE UNIVERSITIES AND COLLEGES



Consolidated Quarterly Report on Government Projects/Programs/Activities For the 2nd Quarter of CY 2023

Agency	Project/Program/Activi ty Name	Contractor	Location	Coordinates	Source of Fund	Rudget for the	Original Total Cost	Revised Total Cost	Date Started	No. of Suspensions/ Extensions	Original Target Completion Date	Revised Target Completion Date	Project Status		
													% of Completion	Total Cost Incurred to Date	Remarks
	Har the h Storey and	AN Escalante Construction, Inc.	Main Campus	Latitude: 6°55'54.07"N Longitude: 126°15'12.40" E	STF	600,000.00	597,250.00		03/08/2023	1	05/06/2023		39.73%		- Project is currently suspended due to overlapping work items of different project at the same site
State University	FACULTY RETROFITTING(establis hment of a cubicle type workstation faculty office with working table and chair) Completion of Institute of		Main Campus, San Isidro Campus, Banaybanay Campus, Cateel Campus	Cateel Latitude: 7°48'33.70"N Longitude: 126°25'4.74"E Main Camus Latitude: 6°55'57.25"N Longitude: 126°15'19.26" E San Isidro Latitude: 6°51'29.33"N Longitude: 126° 6'1.48"E Banaybanay Latitude: 6°59'14.16"N Longitude: 126° 6°55'57.03"N	GAA	3,225,000.00									- For evaluation process - For evaluation process
	Completion of Institute of Compuiting and Engineering Building		Main Campus		GAA	10,000,000.00									process

Prepared by:

JAN CAR PATRICK C. REYES, CE Planning Officer II

Date: 6/20/23

Checked by:

JAYPEE L. CANTONES CE Project Development Officer III

Recommending Approval:

REX'S, APARICIO, Ph.D.

Director for Planning & Development

Approved:

ROY G. PONCE Ed.D. SUC President III