

DAVAO ORIENTAL STATE UNIVERSITY

A university of excellence, innovation, and inclusion




January 07, 2026

MERNA P. TABUDLONG

State Auditor III

Commission on Audit



Dear **Auditor Tabudlong**:


Warmest greetings!

We are forwarding herewith the **Consolidated Quarterly Report on Government Projects, Programs and Activities (Fourth quarter of CY 2025)** of the Davao Oriental State University.

Hoping you find the presentation in order.

Thank you very much.

Very truly yours,


ROY G. PONCE, Ed.D.
SUC President III



STATE UNIVERSITIES AND COLLEGES
Consolidated Quarterly Report on Government Projects/Programs/Activities
For the 4th Quarter of CY 2025

Annex B

Agency	Project/Program/Activity Name	Contractor	Location	Source of Fund	Approved Budget for the Contract	Original Total Cost	Revised Total Cost	Date Started	No. of Suspensions/Extensions	Original Target Completion Date	Revised Target Completion Date	Project Status		Remarks
												% of Completion	Total Cost Incurred to Date	
Davao Oriental State University	Design and Build: Upgrading of Campus Radio Station	A N Escalante Construction, Inc.	Main Campus	GAA	10,000,000.00	9,990,312.87		10/25/2023	2	06/22/2024	12/18/2024	100.00%	7,965,124.41	- Project is completed.
	Completion of Administration Building, Cateel Campus	A N Escalante Construction, Inc.	Cateel Campus	GAA	36,937,000.00	36,805,296.05		05/29/2025		04/13/2026		40.26%	7,146,966.20	- Project is ongoing.
	Construction of Three-Storey Green Technology Earthquake-Proof Teacher Education Technology, Phase II	DPWH, District 2	Main Campus	GAA	15,000,000.00	14,698,062.90		10/31/2024	2	02/27/2025		92.33%		- Pending documents from DPWH XI on project completion status
	Completion of Student Center, Main Campus	A N Escalante Construction, Inc.	Main Campus	GAA	9,500,000.00	9,008,082.29	9,499,705.20	03/18/2025	1	09/13/2025	12/12/2025	100.00%	4,423,915.99	- Project is completed.
	Finishing Works for the Newly Constructed Activity Center at Cateel Campus	RENCH Builders & Supply	Cateel Campus	GAA	14,250,000.00	14,031,097.65	14,249,871.76	03/06/2025		10/31/2025		100.00%	10,406,644.92	- Project is completed.
	Installation of Roofing at Roof Deck of Five-Storey Academic Building, Main Campus	Healthy Construction	Main Campus	GAA	6,150,000.00	5,152,121.62	5,665,306.43	03/12/2025	1	09/07/2025	10/07/2025	100.00%	5,590,930.80	- Project is completed.



STATE UNIVERSITIES AND COLLEGES
Consolidated Quarterly Report on Government Projects/Programs/Activities
For the 4th Quarter of CY 2025

Annex B

Agency	Project/Program/Activity Name	Contractor	Location	Source of Fund	Approved Budget for the Contract	Original Total Cost	Revised Total Cost	Date Started	No. of Suspensions/Extensions	Original Target Completion Date	Revised Target Completion Date	Project Status		Remarks
												% of Completion	Total Cost Incurred to Date	
	Refurbishment of Nursing Building and Construction of 3-Classroom Makeshift Academic Building	R. Fabale Construction Corp	Main Campus	STF	2,000,000.00	1,994,931.23	1,998,617.29	07/10/2025		11/06/2025	11/21/2025	100.00%	1,118,470.70	- Project is completed.
	Construction of Makeshift Building with 4 Classrooms Academic Building at San Isidro Campus	R. Fabale Construction Corp	San Isidro Campus	STF	923,172.49	916,174.68	1,007,775.29	08/18/205		11/15/2025		100.00%		- Project is completed.
	Establishment of BSBA Laboratory	Healthy Construction	Main Campus	STF	550,000.00	547,166.88		09/30/2025		12/29/2025		100.00%	458,252.26	- Project is completed.
	Rehabilitation of Gymnasium, Main Campus	RENCH Builders & Supply	Main Campus	GAA	10,000,000.00	9,182,465.88			1					- Project is awarded. - Project Under Suspension due to Pending Clearance Approval from Malacang - Funds for later release
	Construction of Three-Storey Green Technology Building (Phase III), Main Campus		Main Campus	GAA	47,500,000.00									- For award, subject to BOR's (Board of Regent) approval
	Construction of Water Supply, San Isidro Campus		San Isidro Campus	GAA	8,000,000.00									- Not yet started due to unavailability of funds - Funds for later release - Pending Clearance Approval from Malacang!

Prepared by:

JAYPEE L. CANTONES, CE
Head, Project Management Unit
Date: 12/23/25

Recommending Approval:

RAY JOHN A. SALIMACO, Ph.D
Director, University Planning & Development

Approved:

ROY A. PONCE, Ed.D.
SUC President III